

Overview



RESCU Program describes eleven projects which constitute full replacement and rehabilitation of SVCW's conveyance system. RESCU includes the Gravity Pipeline, Front of Plant, Pump Stations, and Belmont Force Main projects. The Front of Plant includes six and Pump Stations includes four of the eleven projects. The Conveyance System Improvements Environmental Impact Report completed and adopted by the SVCW Commission in April 2017 covers work to be done under all the RESCU Program projects.

Available Budget





\$494.99M

Total Expenditure

\$124.88M

Remaining Budget

\$370.11M



Front of Plant Progressive DB Project



The Front of Plant (FoP) Project consists of the design, construction, permitting, start-up, commissioning, and final acceptance for the Receiving Lift Station (RLS), Surge and Flow Splitter (SFS), Headworks Facility, Odor Control Facilities, Influent Connector Pipe, Storage and Chemical Offload Facilities, Civil site work, Emergency Overflow pipe to storage basin and related process support systems. Work is being implemented under a Progressive Design-Build procurement process in stages.

Available Budget

\$137.81M

Total Expenditure

\$49.14M


Remaining Budget

\$88.66M


Milestone Schedule

| | Start | Finish |
|---|------------|------------|
| 95 Percent (%) Design Documents | 12/6/2018 | 7/31/2019 |
| Stage 2C - RLS Shaft Construction | 10/11/2018 | 2/25/2020 |
| Headworks Completed/Early Start-Up | 12/6/2018 | 10/24/2021 |
| SFS/RLS Operational | 12/6/2018 | 8/28/2022 |
| Stage 2D - Balance of Stage 2 Work Final Completion | 12/6/2018 | 10/20/2022 |

Budget vs Expenditures



Expenditures by Object




27.70%

% Complete

25.79%

% Expenditures

As of : 2019 - 09



Major Accomplishments this Period

| | |
|-------------------------------|--|
| Design | <ul style="list-style-type: none"> - SPJV distributed the 95% design package for SVCW's review. - Held a 95% design review meeting to discuss comments - Continued development of the odor control system as it relates to the FoP control narratives |
| Procurement of Trade Packages | <ul style="list-style-type: none"> - SPJV submitted the headcell grit classifier submittal for review. - SPJV is finalizing submittals of major equipment (slide gates, screenings, pumps, elevator, jib crane, VFDs, piping) with preferred manufacturers for submission - WIFIA and SRF requirements for trade packages are in progress - SPJV executed contracts with multiple subcontractors for upcoming work |
| Construction | <ul style="list-style-type: none"> - Completed the installation of formwork/rebar and installed grounding and in-slab conduits for the Headworks Facility base slab - Excavated 30-feet of the RLS |

Potential Issues

Change order for odor control system.

Credit for the deletion of the chemical storage system.

New County Sales Tax

3 - Month Look Ahead

| | Start | End | September | October | November |
|--|-----------------|-------------------|-----------|---------|----------|
| Installation of Elevation 115' Walls | October 3, 2019 | December 13, 2019 | | X | X |
| Installation of the Elevation 106' Base Slab of the Headworks Facility | August 8, 2019 | October 7, 2019 | X | X | |
| RLS and SFS Excavation Work | July 22, 2019 | January 17, 2020 | X | X | X |

Safety Spot Light

| Category | Value |
|-----------------|-------|
| Lost Time | 0 |
| Near Misses | 0 |
| Recorded Losses | 0 |

Gravity Pipeline Progressive DB Project



The Gravity Pipeline (GP) Project consists of the design, construction, permitting, start-up, commissioning, and closeout of approximately 17,600 feet of wastewater gravity FRP pipe inside a concrete-segment tunnel. The work includes three shafts and will interface directly with the Front of Plant (FoP) Project at the Surge & Flow Shaft (SFS). Work is being implemented under a Progressive Design-Build procurement process.

Available Budget

\$253.25M

Total Expenditure

\$68.51M


Remaining Budget

\$184.74M


Milestone Schedule

| | Start | Finish |
|--------------------------------|-----------|------------|
| 100% Design Documents | | 2/6/2020 |
| Bair Island Shaft Construction | 6/24/2019 | 1/31/2020 |
| TBM Drive (AAS to Bair Island) | 9/9/2019 | 5/27/2020 |
| San Carlos Shaft Construction | 9/21/2020 | 1/25/2022 |
| TBM Drive (AAS to SFS) | 8/26/2020 | 10/11/2021 |
| FRP Pipe Installation | 7/23/2021 | 5/9/2022 |
| Final Commissioning | | 7/1/2022 |

Budget vs Expenditures



Expenditures by Object



24.70%

% Complete

23.78%

% Expenditures

As of : 2019 - 09



Major Accomplishments this Period

| | |
|-------------------------------|---|
| Design | <ul style="list-style-type: none"> - Issued for Construction Specifications under development - Continued coordination with Pump Stations Improvement project and Operations & Maintenance for San Carlos inlet connection - FRP pipe design under development |
| Procurement of Trade Packages | <ul style="list-style-type: none"> - FRP pipe contract executed. - Outreach in conformance with SRF and WIFIA funding requirements |
| Construction | <ul style="list-style-type: none"> -BBJV completed construction on the Bair Island road - BBJV continues assembling the TBM in the Airport Access Shaft - Blue Iron began driving sheet piles for the Bair Island Shaft |

Potential Issues

County Permits and Easements.
New County Sales Tax

3 - Month Look Ahead

| | Start | End | September | October | November |
|----------------------------------|--------------------|-------------------|-----------|---------|----------|
| 100% Design Completion | August 10, 2018 | February 6, 2020 | X | X | X |
| Assemble TBM | June 25, 2019 | September 9, 2019 | X | | |
| Bair Island Shaft Construction | June 24, 2019 | April 1, 2020 | X | X | X |
| Launch TBM for Bair Island Drive | September 25, 2019 | May 27, 2020 | X | X | X |

Safety Spot Light

| Category | Value |
|-----------------|-------|
| Lost Time | 0 |
| Near Misses | 0 |
| Recorded Losses | 0 |

Pump Stations



All SVCW pump stations require replacement or rehabilitation. Menlo Park PS will be rehabilitated. Redwood City PS will be replaced. Belmont PS will be rehabilitated. San Carlos PS is no longer needed due to the new gravity pipeline; flows from San Carlos and Belmont will enter into the gravity pipeline via a drop structure at the current San Carlos pump station site. Flows from the MPPS and RCPS will flow through the new 48-inch force main to a drop structure at Inner Bair Island. This project also includes replacement of the Belmont Force Main and will be implemented via a Progressive Design-Build Process.

Available Budget

\$103.93M

Total Expenditure

\$7.08M


Remaining Budget

\$97.03M


Milestone Schedule

| | Start | Finish |
|--|------------|-----------|
| PSI Project Procurement process approved by Commission | 7/13/2018 | 7/13/2018 |
| Recommend Award of DB Agreement to Commission | 2/25/2019 | 2/25/2019 |
| Basis of Design Report (BODR) | 8/6/2019 | |
| 30 Percent (%) Design Documents | 9/24/2019 | |
| 60 Percent (%) Design Documents | 11/11/2019 | |
| Stage 1 Services Complete | 1/9/2020 | |

Budget vs Expenditures



Expenditures by Object



Phase 2 is scheduled to start on 1/20/2020.

No % Complete or % Expenditures available at this time.



Major Accomplishments this Period

- Design
- Belmont Gravity Pipeline and Menlo Park Pump Station 30% designs under review.
 - Geotechnical investigations along Belmont Gravity Pipeline were completed in August.
 - Ongoing coordination with GP project.

Potential Issues

No issues to note for this period.

3 - Month Look Ahead

| | Start | End | September | October | November |
|--|-------------------|--------------------|-----------|---------|----------|
| 60% Design Package | September 3, 2019 | November 21, 2019 | X | X | X |
| BIM Model Development, Analysis, and Support | August 13, 2019 | January 16, 2020 | X | X | X |
| BODR & 30% Design Documents | May 24, 2019 | November 21, 2019 | X | X | X |
| Control Strategy / Narratives Development | May 23, 2019 | October 14, 2019 | X | X | |
| Cost Modeling Development and Estimates | May 3, 2019 | November 27, 2019 | X | X | X |
| Design & Construction Phasing Plan | May 27, 2019 | October 15, 2019 | X | X | |
| Hazardous Materials and Contamination Survey | May 7, 2019 | September 20, 2019 | X | | |
| Modeling | May 24, 2019 | October 16, 2019 | X | X | |
| P&ID, Master Equipment & I/O List Development | July 2, 2019 | October 8, 2019 | X | X | |
| Permitting & Public Outreach Support | February 28, 2019 | January 6, 2020 | X | X | X |
| Preliminary Staffing & Staff Training Plan | October 17, 2019 | November 11, 2019 | | X | X |
| Preliminary Startup, Testing and Acceptance Plan | September 3, 2019 | November 7, 2019 | X | X | X |

Safety Spot Light

| Category | Value |
|-----------------|-------|
| Lost Time | 0 |
| Near Misses | 0 |
| Recorded Losses | 0 |